EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads and drains and Asphanting in Nagappa and Subbarayappa Badavana in ward 07
2	Amount of Work Portion	2,448,712
3	Estimated Cost	25.00 lakhs
4	Name of contractor	~~254~~ Sambashiva
5	Agreement No.	254/14-15
6	No. and date under which work order issued	254/14-15 Dt: 02.02.15
7	Time limit originally fixed for completion	— 60 days. —
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	— Nil —
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	
14	Time now applied for	— 31 days. —
15	Date of recommending time limit applied for	—
16	Whether the orginal application of the contractor is enclosed.	— Yes —
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to the Sanitary and Drainage work progress on Road work is delayed
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೊಡಿಗೇಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ, ಬಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು - 560092
Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92